BRUHATH BANGALORE MAHANAGARA PALIKE, DASARAHALLI ZONE

Office of the Executive Engineer, Dasarahalli Division

Modified Schedule - B

NAME OF THE WORK: **Improvements to roads and drains at Bhoomika Layout in Bagalagunte in Ward No.14**

Sl. No	Description of work	Unit	Qty	Approved Rates	
				In Figures (Rs.)	In Words (Rs.)
1	2	3	4	5	6
1	Earthwork excavation by manual means in Ordinary Soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work. icomplete **Qty Executed Upto 125%**	Cum	141.00	86.92	Rupees Eighty Six and Ninety Two Paise Only
	.--do--Qty Executed Above 125%		161.28	86.92	
2	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs, with 40 mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, including cost of all materials, labour HOM of machinery curing complete as per specifications.complete as per the direction of Engineer-in-charge of the work. **Qty Executed Upto 125%**	Cum	21.15	5159.02	Rupees Five Thousand One Hundred Fifty Nine and Two Paise Only
	.--do--Qty Executed Above 125%		20.07	5159.02	
3	Providing and removing centering, shuttering, strutting, propping etc,. And removal of form work for vertical surface such as walls at any thickness, includig attached pilasters, butresses, plinth cills and string courses cost of all materials, labour complete as per specifications complete as per the direction of Engineer in-charge of the work. **Qty Executed Upto 125%**	Sqm	423.00	310.58	Rupees Three Hundred Ten and Fifty Eight Paise Only
	.--do--Qty Executed Above 125%		401.40	310.58	

Signature of Contractor

Exexutive Engineer
Dasarahalli Division

Scanned by CamScanner

4	Providing and laying in position plain cement concrete of mix M1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specification. complete as per the direction of Engineer-in-charge of the work.. **Qty Executed Upto 125%**	Cum	47.58	5767.46	Rupees Five Thousand Seven Hundred Sixty Seven and Forty Six Paise Only
	.--do--Qty Executed Above 125%		45.16	5767.46	
5	Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specifications complete as per the direction of Engineer-in-charge of the work. complete as per the direction of Engineer-in-charge of the work **Qty Executed Upto 125%**	Tonne	3.82	66482.14	Rupees Sixty Six Thousand Four Hundred Eighty Two and Fourteen Paise Only
	.--do--Qty Executed Above 125%		3.56	66482.14	
6	Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mmc/c bothways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials - Data rate approved by Chief Engineer, Dasarahalli zone complete as per the direction of Engineer-in-charge of the work. **Qty Executed Upto 125%**	Sqm	105.75	1698.00	Rupees One Thousand Six Hundred Ninety Eight Only
	.--do--Qty Executed Above 125%		100.35	1698.00	
7	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4KM complete as per the direction of Engineer-in-charge of the work **Qty Executed Upto 125%**	Cum	141.00	85.65	Rupees Eighty Five and Sixty Five Paise Only
	.--do--Qty Executed Above 125%		161.28	85.65	

Manjula
Signature of the Contractor

Executive Engineer,
Dasarahalli Division,

Signature of Contractor

Exexutive Engineer
Dasarahalli Division

Scanned by CamScanner